

ID	Task Name	Duration	Start	Finish	Oct 18, '15							Oct 25, '15							Nov 1, '15							Nov 8, '15							Nov 15, '15	
					S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M
1	RFP 42" & MH 4 to Sta 11+70	12 days	Tue 10/20/15	Wed 11/4/15	10/20																													
2	Prep for Concrete	1 day	Wed 11/4/15	Wed 11/4/15	11/4																													
3	Pour Concrete	1 day	Thu 11/5/15	Thu 11/5/15	11/5																													
4	Prep Asphalt	1 day	Fri 11/6/15	Fri 11/6/15	11/6																													
5	Pave	1 day	Mon 11/9/15	Mon 11/9/15	11/9																													
6	<b>Change TCP from 2 lanes in NB to 1 Lane North in NB Lanes &amp; 1 Lane South in SB</b>	<b>4 days</b>	<b>Tue 11/10/15</b>	<b>Fri 11/13/15</b>	11/10																													
7	RFP 11+70 to MH 5	4 days	Tue 11/10/15	Fri 11/13/15	11/10																													
8	<b>Change TCP to Road Closure of SE 8th (see note below)</b>	<b>21 days</b>	<b>Mon 11/16/15</b>	<b>Wed 12/16/15</b>	11/16																													
9	RFP 42" MH 5 to Sta 12+60	3 days	Mon 11/16/15	Wed 11/18/15	11/16																													
10	RFP Sta 12+60 to MH 6	5 days	Thu 11/19/15	Wed 11/25/15	11/19																													
11	MH 6 to Connection PVC 15"	2 days	Mon 11/30/15	Tue 12/1/15	11/30																													
12	RFP 30" & MH 6 to 7	4 days	Wed 12/2/15	Mon 12/7/15	12/2																													
13	RFP 30" & MH 6 to 8	7 days	Tue 12/8/15	Wed 12/16/15	12/8																													
14	Prep, Pave Mark Intersection	3 days	Mon 12/14/15	Wed 12/16/15	12/14																													
15	RFP 30" & MH 8 to 9	8 days	Thu 12/17/15	Wed 1/6/16	12/17																													
16	RFP 30" & MH 9 to 10	2 days	Thu 1/7/16	Fri 1/8/16	1/7																													
17	Restoration	3 days	Mon 1/11/16	Wed 1/13/16	1/11																													
18	Completion	1 day	Thu 1/14/16	Thu 1/14/16	1/14																													
19																																		
20	Road closure may be extended if production is not obtained in schedule	26 days	Mon 11/16/15	Wed 12/23/15	11/16																													

